

The Airtex Corporation

ID	Task Name	Duration	Start	Finish	Nov 9, '03							Nov 16, '03							
					T	W	T	F	S	S	M	T	W	T	F	S			
1	Finalize Contract / Issue NTP/PO	1 day	Tue 11/4/03	Tue 11/4/03	■														
2	Submittals / Cad Drawings	3 days	Thu 11/6/03	Mon 11/10/03			■	■	■										
3	Submittal Approval	2 days	Tue 11/11/03	Wed 11/12/03															
4	Hood Permit	2 days	Thu 11/20/03	Fri 11/21/03															
5	Fire Suppression Permit	14 days	Thu 11/13/03	Tue 12/2/03															
6	Electrical Permit	14 days	Wed 11/19/03	Mon 12/8/03															
7	Material Procurements / Leadtime	21 days	Wed 11/12/03	Wed 12/10/03															
8	CaptiveAire Hood Shipment	1 day	Wed 11/26/03	Wed 11/26/03															
9	Receive Hood	1 day	Fri 12/5/03	Fri 12/5/03															
10	Receive Motors/Drives for Fans	1 day	Fri 12/5/03	Fri 12/5/03															
11	Receive Air Distribution	1 day	Mon 12/8/03	Mon 12/8/03															
12	Receive Container, Lifts	1 day	Wed 12/10/03	Wed 12/10/03															
13	Verify Materials Onsite	1 day	Wed 12/10/03	Wed 12/10/03															
14	Owner Removes Appliances	3 days	Wed 12/10/03	Fri 12/12/03															
15	Ceiling / Wall Demolition	3 days	Wed 12/10/03	Fri 12/12/03															
16	Hood Demolition	1 day	Wed 12/10/03	Wed 12/10/03															
17	Electrical Demolition	1 day	Wed 12/10/03	Wed 12/10/03															
18	Install New Hood & Ductwork	3 days	Fri 12/12/03	Tue 12/16/03															
19	Install Fire Suppression	1 day	Mon 12/15/03	Mon 12/15/03															
20	Install Gas Valve	1 day	Mon 12/15/03	Mon 12/15/03															
21	Hood Rough Inspection	1 day	Tue 12/16/03	Tue 12/16/03															
22	Install New Fire Blanket on Ductwork	1 day	Tue 12/16/03	Tue 12/16/03															
23	Install New Wall	1 day	Mon 12/15/03	Mon 12/15/03															
24	Install Electrical -Relocate Panel	1 day	Mon 12/15/03	Mon 12/15/03															
25	Rough Inspection-Electrical	1 day	Tue 12/16/03	Tue 12/16/03															
26	Install New Ceiling	1 day	Wed 12/17/03	Wed 12/17/03															
27	Reinstall Lights & Air Diffusers	1 day	Wed 12/17/03	Wed 12/17/03															
28	Owner Reinstalls Appliances	1 day	Thu 12/18/03	Thu 12/18/03															
29	Hood and Fire Inspection - Final	1 day	Mon 12/22/03	Mon 12/22/03															
30	Electrical Inspection-Final	1 day	Mon 12/22/03	Mon 12/22/03															
31	Owner Occupancy	1 day	Mon 12/22/03	Mon 12/22/03															

Project: Island Grille Date: Tue 1/13/04	Task	Summary	Rolled Up Progress	Project Summary
	Progress	Rolled Up Task	Split	
	Milestone	Rolled Up Milestone	External Tasks	

The Airtex Corporation

