



The Airtex Corporation

HVAC Systems – Specialty Metals

Commercial / Industrial
Lic. # CSC1110262

Project Status

September 7, 2007

Via E mail: Dodonnell @ amc...

Project: American Lung Association
RFI's Outstanding: 1

Labor Status: Hole Layout 2 men
Proposals Outstanding: 4- 1 pending

Material/Equipment

Item	Shipping Date	Comments
Ductwork	Pending Drawings	<i>Preliminary Drawings in Complete</i>
Fire Dampers	Pending Drawings	Released- Awaiting ship date
Volume Dampers	Pending Drawings	Released- Awaiting ship date
Louvers	Pending Drawings	<i>GC verified flange frame style</i> Released- Awaiting ship date
VAV Boxes	Pending Drawings	Released- Awaiting ship date
Roof Curbs	Pending Drawings	Released- Awaiting ship date
Fans	Pending Drawings	Released- Awaiting ship date
Grilles	Pending Drawings	Submittal Approved
A/C Equipment	Pending Drawings	Released- Awaiting ship date
BAS System	Pending Submittal	<i>Substitution Request Approved</i>

Pending Issues

1. Elevation conflicts remain between column 6 and 9.
2. AMC to remove concrete as required over column line "C" as discussed onsite.
3. CPM Schedule response pending review of commissioning requirements. Suggest meeting with commissioning agent.
4. Equipment released on Airtex PO. Owner purchase causing delay
5. Need the Test and Balance contractor selected for coordination.