



The Airtex Corporation

HVAC Systems - Specialty Metals
Commercial / Industrial
CSC 1110262

REQUEST FOR INFORMATION

TO: Anderson-Moore Construction
1568 Watertower Road
Lake Park, Florida 33403

DATE 6/21/2007
FAX # 561-840-9813
CONTRACT NO. _____

ATTN: David O' Donnell

RFI # 3

PROJECT: American Lung Association

BUILDING: N/A

NOTICE OF:	<input checked="" type="checkbox"/>	DISCREPANCY
	<input type="checkbox"/>	CHANGE ORDER
	<input type="checkbox"/>	DIFF. SITE COND.
	<input type="checkbox"/>	DELAY
	<input checked="" type="checkbox"/>	INFORMATION REQ.
	<input type="checkbox"/>	SUBSTITUTION

SUBJECT: Ductwork Chase / Floor penetration

REFERENCE: Pgs . A1-02-001 - M1-02-101 Column line 6.1 East of "C"

ISSUE: Revision # 1 changed the fire dampers from a horizontal wall configuration to a vertical slab mounted installation. This installation shall require Architectural access doors be installed in the walls on the 2nd floor. The fire dampers will not be accessible below the 2nd floor slab due to the installation of turning vanes at the elbows. The duct and drywall access doors must be located within reach of the fire damper. Is it acceptable to have an exposed access door located in the shaft wall ?

SUGGESTION: _____

WE ARE: Awaiting Directions
 Proceeding

The Airtex Corporation

Response required by 7/6/2007 or delay will occur.

Keith J. Brown
Project Manager